

LOCATION OF ASBESTOS

Below is a summary list of areas where Asbestos Containing Building Materials is located in our district.

CENTRAL CAMPUS

Ceiling Tile

- Approximately 225 sq. ft. of ceiling tile is confirmed to be ACBM.

Floor Tile

- Approximately 140,000 sq. ft of vinyl floor tile is assumed to be ACBM.

Transite Board

- Approximately 60 sq. ft. of transite board is assumed to be ACBM

Ductwork Flexible Connectors

- Ductwork flexible connectors are assumed to be ACBM.

Plaster Ceiling

- Approximately 18,000 sq. ft. of plaster wall is assumed to be ACBM.

Plaster Walls

- Approximately 75,000 sq. ft. of plaster walls is assumed to be ACBM.

Pipe and Pipe Fittings

- Approximately 3,200 LF of thermal system insulation on pipe and pipe fittings is assumed to be ACBM.

Boiler Room

- The boiler insulation, various pipe insulation and fittings and pipe wrap located throughout the boiler room.

EAST CAMPUS

Boiler Room

- All Asbestos Containing Building Material-ACBM was removed from the boiler room during the renovations in 1997.

Pipe Fittings

- All Asbestos Containing Building Materials-ACBM was removed from the pipes in the tunnel system in 2007.

Floor Tile and Mastic

- There is approximately 90,000 square feet of floor tile and mastic located in the old section of the building. Over 95% of the floor tile has been covered and encapsulated under the new floor tile.

Duct Flexible Connectors

- Assumed to be ACM and located in various mechanical equipment rooms.

Drywall

- Various locations throughout the school including headers, soffits and in the main office.

DISTRICT BUILDING

Plaster Ceilings

- Approximately 600 square feet of plaster ceiling is assumed to be ACM.

Floor Tile

- Approximately 400 square feet of floor tile is ACM, which is located in the kitchen and copy room.